

STREET CONSTRUCTION NOTICE

Town of West New York

Tuesday, October 26, 2010

-Milling 52nd Street from Broadway to Bergenline – **COMPLETE**

Wednesday, October 27, 2010

-Milling 52nd Street from Bergenline to JFK Blvd. and Polk Street from 52nd to 55th – **COMPLETE**

-Concrete ramps/work on 52nd Street (west side) and Polk Street - **COMPLETE**

Thursday, October 28, 2010

-Milling Hudson Avenue from 54th St to 55th St. – **COMPLETE**

-Milling 52nd Street from JFK Blvd. to Bergenline (partial) - **COMPLETE**

-Subbase repair 52nd Street from Broadway to Bergenline - **COMPLETE**

-Concrete ramps on Polk Street (partial) - **COMPLETE**

Friday, October 29, 2010

-Subbase repair 52nd Street from Broadway to Bergenline - **COMPLETE**

-Concrete ramps on Polk Street (continued) - **COMPLETE**

-Striping various locations: handicap spaces, driveways, loading zones, “slow school” zones – **COMPLETE**

-Sealing joints in concrete roadway @ intersection of Hudson Ave & 52nd St. – **COMPLETE**

-Sealing joints in concrete roadway Hudson Ave from 54th St to 55th St. - **COMPLETE**

Saturday, October 30, 2010

-Subbase repair 52nd St from Bergenline to JFK Blvd. - **COMPLETE**

Monday, November 1, 2010

-Paving 52nd St from Broadway to Bergenline - **COMPLETE**

-Paving 52nd St from Bergenline to JFK Blvd – **COMPLETE**

-Milling Hudson Avenue from 58th St to 61st St - **COMPLETE**

-Subbase repair Polk St from 52nd St to 55th St - **COMPLETE**

-Concrete Ramps on Polk Street heading north - **COMPLETE**

-Striping various locations: handicap spaces, driveways, loading zones, “slow school” zones (continued) -

COMPLETE

-Traffic Signal repair work at 51st St and Hudson Ave (started) - **COMPLETE**

Tuesday, November 2, 2010

-Paving 52nd Street from Bergenline to JFK Blvd. - **COMPLETE**

-Paving Polk Street from 52nd to 55th - **COMPLETE**

-Milling 55th Street from Broadway to Park Ave - **COMPLETE**

-Milling Alley Way b/w Highland Ave and Blvd East - **COMPLETE**

Wednesday, November 3, 2010

-Paving Hudson Avenue from 54th to 55th and from 58th to 61st – **COMPLETE**

-Subbase repair 55th Street from Broadway to Park Ave – **COMPLETE**

-Milling 66th Street from Hudson Ave to Bergenline Ave – **COMPLETE**

Thursday, November 4, 2010

-Rained all day, very little work performed.

Friday, November 5, 2010

-Subbase repair 66th Street from Hudson Ave to Bergenline Ave – **COMPLETE**

-Subbase repair Alley Way b/w Highland Ave and Blvd East – **COMPLETE**

-Traffic Signal repair work at 51st St and Hudson Ave (continued) – **COMPLETE**

-Milling 67th Street Hudson Ave to Park Ave and Dewey/Broadway Guttenberg to 67th Street – **COMPLETE**

Saturday, November 6, 2010

-Subbase repair 66th Street from Hudson Ave to Bergenline Ave – **COMPLETE**

Monday, November 8, 2010

(Sleet/Frozen Rain thru midday – afternoon work was cancelled)

-Paving 55th Street from Broadway to Park Ave – **COMPLETE**

-Subbase repair 67th Street Hudson Ave to Park Ave and Dewey/Broadway Guttenberg to 67th Street (started) – **COMPLETE**

-Traffic Signal repair work at 51st St and Hudson Ave (continued) – **COMPLETE**

Tuesday, November 9, 2010

-Paving 66th Street from Hudson Ave to Bergenline Ave – **COMPLETE**

-Paving (leveling course) 67th Street Hudson Ave to Park Ave and Dewey/Broadway – Guttenberg to 67th Street (partial) – **COMPLETE**

-Subbase repair 67th Street Hudson Ave to Park Ave and Dewey/Broadway Guttenberg to 67th Street (final) – **COMPLETE**

-Cave-in subbase repair at manhole – 56th Street and Madison – **COMPLETE**

-Striping 52nd Street from Broadway to Bergenline Ave – **COMPLETE**

Wednesday, November 10, 2010

-Cave-in sewer collapse/subbase repair @ 63rd Street and Palisade Ave (started) – **COMPLETE**

-Striping Polk Street from 52nd Street to 55th Street – **COMPLETE**

-Striping Hudson Ave 54th Street to 55th Street – **COMPLETE**

-Striping Hudson Ave 58th Street to 61st Street (partial) – **COMPLETE**

-Traffic Signal repair work at 51st St and Hudson Ave (final) – **COMPLETE**

-Traffic Signal repair work at 67th St and Jackson Street – **COMPLETE**

Thursday, November 11, 2010

- Paving Alley Way b/w Highland Place and Blvd East

- Paving 67th Street Hudson Ave to Park Ave and Dewey/Broadway – Guttenberg to 67th Street (partial)

- Cave-in sewer collapse/subbase repair @ 63rd Street and Palisade Ave (final)

- Speed Humps signs installation – 20+ locations

Friday, November 12, 2010

- Paving 67th Street Hudson Ave to Park Ave and Dewey/Broadway - Guttenberg to 67th Street (final)

- Striping Hudson Ave 58th Street to 61st Street (partial)

- Bollards installation on Broadway island 50th to 51st Streets (TENTATIVE)

Saturday, November 13, 2010

- Striping Hudson Ave 58th Street to 61st Street (final)

- Striping 52nd Street Bergenline to JFK Blvd

- Striping 55th Street Broadway to Park Ave

Monday, November 15, 2010

- Bollards installation on Broadway island 50th Street to 51st Street

- Striping 66th Street Hudson Ave to Bergenline Ave

- Striping 67th Street Hudson Ave to Park Ave and Dewey/Broadway - Guttenberg to 67th Street (started)

Tuesday, November 16, 2010

- Striping 67th Street Hudson Ave to Park Ave and Dewey/Broadway - Guttenberg to 67th Street (final)

Wednesday, November 17, 2010

- Street Sweeping signs installation west of Bergenline on 60th, 61st and 62nd Streets (TENTATIVE)

- Speed Humps installation (started) (TENTATIVE)

The above schedule is subject to weather and any other unforeseen conditions which may arise. Additional schedule upon completion of the above, will be forthcoming at that time.